BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

DASARAHALLI DIVISION

MEASUREMENT SHEET

1st & Final Bill

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
1	KSRRB 300-3. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete as per specification MORTH/ Chapter 3. Page No. 142/ Item No. 19.1/ PWD SR 2018-19						
	Area						
	Airforce Compound Road Ravindra Nagara	1	0.70	0.70	1.00	0.49	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	1	0.70	0.70	1.00	0.49	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	1	0.70	0.70	1.00	0.49	
	1st Cross Ravindra Nagara Ayyappa School Turning	1	0.70	0.70	1.00	0.49	
	7th Cross Ravindra Nagara	1	0.70	0.70	1.00	0.49	
	BHEL Mini Colony 3rd Cross	1	0.70	0.70	1.00	0.49	
	BHEL Mini Colony 19th Cross	1	0.70	0.70	1.00	0.49	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	1	0.70	0.70	1.00	0.49	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	1	0.70	0.70	1.00	0.49	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	1	0.70	0.70	1.00	0.49	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	1	0.70	0.70	1.00	0.49	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	1	0.70	0.70	1.00	0.49	
	Kalyan Nagara 3rd Main (Ashwath katte)	1	0.70	0.70	1.00	0.49	
					Present Qty	**6.37**	**Cum**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2 I.No-4.20 of KPWD S.R 2018-19(page.no.12,Item 4.2)						
	Area						
	Airforce Compound Road Ravindra Nagara	1	0.70	0.70	1.00	0.49	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	1	0.70	0.70	1.00	0.49	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	1	0.70	0.70	1.00	0.49	
	1st Cross Ravindra Nagara Ayyappa School Turning	1	0.70	0.70	1.00	0.49	
	7th Cross Ravindra Nagara	1	0.70	0.70	1.00	0.49	
	BHEL Mini Colony 3rd Cross	1	0.70	0.70	1.00	0.49	
	BHEL Mini Colony 19th Cross	1	0.70	0.70	1.00	0.49	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	1	0.70	0.70	1.00	0.49	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	1	0.70	0.70	1.00	0.49	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	1	0.70	0.70	1.00	0.49	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	1	0.70	0.70	1.00	0.49	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	1	0.70	0.70	1.00	0.49	
	Kalyan Nagara 3rd Main (Ashwath katte)	1	0.70	0.70	1.00	0.49	
					Present Qty	**6.37**	**Cum**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
3	KSRB 2.3: Filling available excavated earth (excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. Specification. No. KBS 2.9 (I.tm No.2.10, P.No.6, SR:2018-19)						
	Qty Same as per Wide No.01					6.37	
					Present Qty	**6.37**	**Cum**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
4	4.0 Mega Pixel high definition upto 60Mtr IR Night Vision CCTV Camera-EXIR with SD Card Provision (Data Rate Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	3				3.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	3				3.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	3				3.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	3				3.00	
	7th Cross Ravindra Nagara	3				3.00	
	BHEL Mini Colony 3rd Cross	3				3.00	
	BHEL Mini Colony 19th Cross	3				3.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	3				3.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	3				3.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	3				3.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	3				3.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	3				3.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	3				3.00	
					Present Qty	**39.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

Item No	Pre Measurement Recorded on : / Discription of Item	No	Length	Breadth	Depth	Qty	Unit
5	Supplying Pole for PTZ Erection woth Civil Work Engineer in Charge of work (Data Rate Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	1				1.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	1				1.00	
	7th Cross Ravindra Nagara	1				1.00	
	BHEL Mini Colony 3rd Cross	1				1.00	
	BHEL Mini Colony 19th Cross	1				1.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	1				1.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	1				1.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	1				1.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	1				1.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	1				1.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	1				1.00	
						1.00	
					Present Qty	**13.00**	**Each**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
6	Supplying Of 6U Rack with SS Lock & Key (Data Ra/te Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	1				1.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	1				1.00	
	7th Cross Ravindra Nagara	1				1.00	
	BHEL Mini Colony 3rd Cross	1				1.00	
	BHEL Mini Colony 19th Cross	1				1.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	1				1.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	1				1.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	1				1.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	1				1.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	1				1.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	1				1.00	
					Present Qty	**13.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
7	Junction Metal Box (Data Rate Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	1				1.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	1				1.00	
	7th Cross Ravindra Nagara	1				1.00	
	BHEL Mini Colony 3rd Cross	1				1.00	
	BHEL Mini Colony 19th Cross	1				1.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	1				1.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	1				1.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	1				1.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	1				1.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	1				1.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	1				1.00	
					Present Qty	**13.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
8	5 Port Switch (Data Rate Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	1				1.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	1				1.00	
	7th Cross Ravindra Nagara	1				1.00	
	BHEL Mini Colony 3rd Cross	1				1.00	
	BHEL Mini Colony 19th Cross	1				1.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	1				1.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	1				1.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	1				1.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	1				1.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	1				1.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	1				1.00	
						1.00	
					Present Qty	**13.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
9	HDMI Splitter or Auto Video Switch Output (Data Rate Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	1				1.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	1				1.00	
	7th Cross Ravindra Nagara	1				1.00	
	BHEL Mini Colony 3rd Cross	1				1.00	
	BHEL Mini Colony 19th Cross	1				1.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	1				1.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	1				1.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	1				1.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	1				1.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	1				1.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	1				1.00	
					Present Qty	**13.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on						
Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
10	Power Adaptor (Data Rate Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	1				1.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	1				1.00	
	7th Cross Ravindra Nagara	1				1.00	
	BHEL Mini Colony 3rd Cross	1				1.00	
	BHEL Mini Colony 19th Cross	1				1.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	1				1.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	1				1.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	1				1.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	1				1.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	1				1.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	1				1.00	
					Present Qty	**13.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub

	Pre Measurement Recorded on :						
tem No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
11	Supply and Installation/Fixing/Provision of Outdoor type Thermoplastic Modular Panel Enclosure with Transparent Polycarbonate Lid Shock Proof IP65 (weather Proof) Rust proof Dust Proof, water proof Corrosion proof having internally embedded gasket on both lid and flap suitable to fix singale phase/ Three Phase Energy Meter in suitable base plate and having a provision for fuse/MCB Cutout along with complete tamper proof SEALING facility 600mm X 600mm X 170MM (page No.50 Item No.6.42.4) (Electrical SR 2018-19)						
	Area						
		1				1.00	
					Present Qty	**1.00**	**Each**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
12	UPS 2Hours Backup						
	Area						
	Airforce Compound Road Ravindra Nagara	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	1				1.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	1				1.00	
	7th Cross Ravindra Nagara	1				1.00	
	BHEL Mini Colony 3rd Cross	1				1.00	
	BHEL Mini Colony 19th Cross	1				1.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	1				1.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	1				1.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	1				1.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	1				1.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	1				1.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	1				1.00	
		1				1.00	
		1				1.00	
					Present Qty	**14.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
13	Battery 2 Hours Backup						
		1				1.00	
					Present Qty	**1.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
14	Supplying of 32 Channel NVR (NVR defulat without HDD) with 2SATA H264 Compression Engineer in Charge of work (Data Rate Approved)						
		1				1.00	
					Present Qty	**1.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
15	Supplying of 4 TB Harddisk-seagate Engineer in Charge of work (Data Rate Approved)						
		4				4.00	
					Present Qty	**4.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
16	Supplying of 4+4 POE switch TP link Engineer in Charge of work (Date Rate Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	1				1.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	1				1.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	1				1.00	
	7th Cross Ravindra Nagara	1				1.00	
	BHEL Mini Colony 3rd Cross	1				1.00	
	BHEL Mini Colony 19th Cross	1				1.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	1				1.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	1				1.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	1				1.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	1				1.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	1				1.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	1				1.00	
					Present Qty	**13.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
17	Snuplying of 4 Pin Spike Pin Cana/reputed Engineer in Charge of work (Date Rate Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	2				2.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	2				2.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	2				2.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	2				2.00	
	7th Cross Ravindra Nagara	2				2.00	
	BHEL Mini Colony 3rd Cross	2				2.00	
	BHEL Mini Colony 19th Cross	2				2.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	2				2.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	2				2.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	2				2.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	2				2.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	2				2.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	2				2.00	
					Present Qty	**26.00**	**Each**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
18	Outdoor Supportable CAD6/CAD5 Cable /Power Cable FRLS (Data Rate Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	1	150.00			150.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	1	160.00			160.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	1	155.00			155.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	1	161.00			161.00	
	7th Cross Ravindra Nagara	1	155.00			155.00	
	BHEL Mini Colony 3rd Cross	1	160.00			160.00	
	BHEL Mini Colony 19th Cross	1	150.00			150.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	1	164.00			164.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	1	155.00			155.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	1	165.00			165.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	1	165.00			165.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	1	150.00			150.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	1	145.00			145.00	
					Present Qty	**2035.00**	**Per mtr**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
19	Outdoor Supportable CAD6/CAD5 Cable /Power Cable Cabling,Laying Charges						
	Area						
	Airforce Compound Road Ravindra Nagara	1	150.00			150.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	1	160.00			160.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	1	155.00			155.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	1	161.00			161.00	
	7th Cross Ravindra Nagara	1	155.00			155.00	
	BHEL Mini Colony 3rd Cross	1	160.00			160.00	
	BHEL Mini Colony 19th Cross	1	150.00			150.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	1	164.00			164.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	1	155.00			155.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	1	165.00			165.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	1	165.00			165.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	1	150.00			150.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	1	145.00			145.00	
					Present Qty	**2035.00**	**Permtr**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

Pre Measurement Recorded on :

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
20	HDMI Patch cable for connectivity Engineer in Charge of work (Data Rate Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	3				3.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	3				3.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	3				3.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	3				3.00	
	7th Cross Ravindra Nagara	3				3.00	
	BHEL Mini Colony 3rd Cross	3				3.00	
	BHEL Mini Colony 19th Cross	3				3.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	3				3.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	3				3.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	3				3.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	3				3.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	3				3.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	3				3.00	
					Present Qty	**39.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

Item No	Pre Measurement Recorded on : / Discription of Item	No	Length	Breadth	Depth	Qty	Unit
21	Supplying Of 12V/2.5A Adopter (Data Rate Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	3				3.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	3				3.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	3				3.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	3				3.00	
	7th Cross Ravindra Nagara	3				3.00	
	BHEL Mini Colony 3rd Cross	3				3.00	
	BHEL Mini Colony 19th Cross	3				3.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	3				3.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	3				3.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	3				3.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	3				3.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	3				3.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	3				3.00	
					Present Qty	**39.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

Pre Measurement Recorded on :

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
Circuit Breaker For CC TV Protection (Data Rate Approved)						
Area						
Airforce Compound Road Ravindra Nagara	3				3.00	
1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	3				3.00	
1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	3				3.00	
1st Cross Ravindra Nagara Ayyappa School Turning	3				3.00	
7th Cross Ravindra Nagara	3				3.00	
BHEL Mini Colony 3rd Cross	3				3.00	
BHEL Mini Colony 19th Cross	3				3.00	
KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	3				3.00	
VIJAYLAKSHMI LAYOUT MIAN ROAD	3				3.00	
GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	3				3.00	
VISHAL SCHOOL OPP MUNESHWARA BLOCK	3				3.00	
Prashanth Nagara 17th Cross (AeroplaneBulding)	3				3.00	
Kalyan Nagara 3rd Main (Ashwath katte)	3				3.00	
				Present Qty	**39.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
23	Supplying of Hardware items and fixing charges Engineer in Charge of work (Data Rate Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	3				3.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	3				3.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	3				3.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	3				3.00	
	7th Cross Ravindra Nagara	3				3.00	
	BHEL Mini Colony 3rd Cross	3				3.00	
	BHEL Mini Colony 19th Cross	3				3.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	3				3.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	3				3.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	3				3.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	3				3.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	3				3.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	3				3.00	
						3.00	
					Present Qty	**39.00**	**Each**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
24	CPU - i3 Processer- 450 MHZ, 8Gb Ram, 250Gb Hard Disk Full Core (Date Rate Approved)						
		1				1.00	
					Present Qty	**1.00**	**No's**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Malleswaram, BHEL mini colony, Vijayalakshmi layout, Ravindra Nagara and other Area block spots in Malleswaram ward no 13 in Dasarahalli sub Division.

Item No	Discription of Item	No	Length	Breadth	Height	Qty	Cost
	Pre Measurement Recorded on :						
25	Installation Charges for Camera and NVR Engineer in Charge of work (Desk Rate / Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	3				3.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	3				3.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	3				3.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	3				3.00	
	7th Cross Ravindra Nagara	4				4.00	
	BHEL Mini Colony 3rd Cross	4				4.00	
	BHEL Mini Colony 19th Cross	4				4.00	
	KANIKA PRAMESHVARI TEMPLE OPP Ravindra Nagara	4				4.00	
	VIJAYLAKSHMI LAYOUT MAIN ROAD	4				4.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	3				3.00	
	VISHAL SCHOOL OPP MUNESHVARA BLOCK	3				3.00	
	Prashanth Nagara 17th Cross (Aangalaretrofitting)	3				3.00	
	Kalyan Nagara 3rd Main (Ashwath Katte)	3				3.00	
	NVR	1				1.00	
					Present Qty	49.00	Nos

Assistant Engineer
Ward No-13

Asst Executive Engineer
Dasarahalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Ravindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
26	IP Configuration Engineer in Charge of work (Date Rate Approved)						
	Area						
	Airforce Compound Road Ravindra Nagara	3				3.00	
	1st Cross Ravindra Nagara Santhosh Nagara 6th Cross	3				3.00	
	1st Cross Ravindra Nagara Santhosh Nagara 7th Cross	3				3.00	
	1st Cross Ravindra Nagara Ayyappa School Turning	3				3.00	
	7th Cross Ravindra Nagara	3				3.00	
	BHEL Mini Colony 3rd Cross	3				3.00	
	BHEL Mini Colony 19th Cross	3				3.00	
	KANIKA PRAMESHWARI TEMPLE OPP Ravindra Nagara	3				3.00	
	VIJAYLAKSHMI LAYOUT MIAN ROAD	3				3.00	
	GANESHA TEMPLE OPP VIJAYA LAKSHMI LAYOUT	3				3.00	
	VISHAL SCHOOL OPP MUNESHWARA BLOCK	3				3.00	
	Prashanth Nagara 17th Cross (AeroplaneBulding)	3				3.00	
	Kalyan Nagara 3rd Main (Ashwath katte)	3				3.00	
	NVR	1				1.00	
					Present Qty	**40.00**	**Each**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, avindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
tem No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
27	Supplying Of 42" LED TV Make Samsung/LG/Philips/Videocon (Date Rate Approved)						
		1				1.00	
					Present Qty	**1.00**	**Each**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

Name of work :- Providing CC Camera at Mallasandra, BHEL mini colony, vijalakshmi layout, Vindra Nagara and other Area block spots in Mallasandra ward no 13 in Shettyhalli Sub Division.

	Pre Measurement Recorded on :						
m o	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
8	1 Year Maintainance Checking of NVR Quaterly Check						
	Area						
		1				1.00	
					Present Qty	**1.00**	**Each**

Assistant Engineer
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner